

Community Network Scheme Programme - CORMAC		Last update: 28/7/2022											
Community Network Area	Parish	Scheme Ref No	Scheme Title	Year (1-4)	Scheme Brief Issued to CORMAC	Current Status (0 not started 9 scheme complete)	RAG Status (Red Amber Green)	Risk	Comment	Proposed Consultation Date	Estimated Delivery Start Date	Estimated Scheme Value (£) from CNP Scheme Brief	Committed/ Completed (£)
Newquay & St Columb	Newquay	NSC04	Atlantic Road One Way TRO	1	25/02/2019	9. Scheme Complete				Sep-19	Nov-20	16873.13 for 04, 05, 06, 07	16,601
Newquay & St Columb	Newquay	NSC05	Riverside Avenue Limited waiting bays	1	25/02/2019	9. Scheme Complete				Sep-19	Jun-20	As per NSC04	As per NSC04
Newquay & St Columb	Newquay	NSC06	Trevean Green Limited waiting bays	1	25/02/2019	9. Scheme Complete				Sep-19	Jun-20	As per NSC04	As per NSC04
Newquay & St Columb	Newquay	NSC07	Esplanade amendment to parking bays	1	25/02/2019	9. Scheme Complete				Sep-19	Jun-20	As per NSC04	As per NSC04
Newquay & St Columb	Newquay	NSC08	Treloggan Road pedestrian island	1	25/02/2019	9. Scheme Complete				Sep-19	Jan-20	16,000	15,661
Newquay & St Columb	Newquay	NSC09	Bedowan Meadows TRO	1	25/02/2019	9. Scheme Complete				Sep-19	Aug-20	1,986	2,199
Newquay & St Columb	Newquay	NSC10	Lusty Glaze TRO	1	25/02/2019	9. Scheme Complete				Sep-19	Jun-20	2,699	4,999
Newquay & St Columb	Newquay	NSC11	Pydar Close TRO	1	25/02/2019	9. Scheme Complete				Sep-19	Aug-20	1,789	4,699
Newquay & St Columb	Newquay	NSC12	Tretherras & Towan Bylstra Road	1	25/02/2019	9. Scheme Complete				Sep-19	Jun-20	2,459	3,131
Newquay & St Columb	Newquay	NSC13	Ennors Road Residents Parking	1	25/02/2019	9. Scheme Complete				Sep-19	Dec-20	9,950	10,750
Newquay & St Columb	Newquay	NSC14	Porth pedestrian refuge (Design & Estimate only)	1	25/02/2019	9. Scheme Complete			*Design and estimated costs only. Decision to proceed to full construction made at Sept 2019 CNP, with costs of full scheme (£19,500) being funded from outside of CNP.	N/A	Jul-19	*5000	5,000
Newquay & St Columb	Newquay	NSC15	Beach Road Gover Lane Ope - TRO	1	27/02/2019	Scheme Abandoned			04/03/2019 Likely to be a Public Space Protection Order if scheme goes ahead. This would sit outside of the scope of Highways remit.	N/A	N/A	2,000	0
Newquay & St Columb	Newquay	NSC16	Fore Street Gover Lane taxi ranks	1	25/02/2019	9. Scheme Complete				Sep-19	Jun-20	4,662	5,311
Newquay & St Columb	St Wenn	NSC17	Rosenannon	1	25/02/2019	9. Scheme Complete				Sep-19	Jun-20	15,000	13,426
Newquay & St Columb	Newquay	NSC18	St Annes Road TRO	1	25/02/2019	9. Scheme Complete				Sep-19	Jun-20	3,274	3,417
Newquay & St Columb	St Mawgan in Pydar	NSC19	Carloggas bus stop improvements - hardstanding and bollards	1	25/02/2019	9. Scheme Complete				N/A	Oct-19	6,500	8,031
Newquay & St Columb	Newquay	NSC20	St Thomas Road TRO	1	25/02/2019	9. Scheme Complete				Sep-19	Jun-20	1,848	1,987
Newquay & St Columb	Newquay	N/A	Contribution to TRO sealing costs	1	N/A	9. Scheme Complete			03/06/20 CNP members agreement to split the sealing/Traffic Order-making element of the Year 1 schemes into two parts, to enable those sites nearing completion to be operational and enforceable imminently. This cost is for the additional TRO process.	N/A	Sep-20	N/A	1,500
Newquay & St Columb	Newquay	NSC201	Trenance Lane, Newquay waiting restrictions	2	20/09/2019	9. Scheme Complete			Round 2 (Year 3/ 4) scheme, but requested to be delivered as a priority by Summer 2020 by Newquay Safe Partnership. Consultation undertaken separately to the CNP network scheme (not at CNP cost) but then remainder of scheme completed with Round 1 (Years 1/ 2) CNP schemes.	Oct-19	Jun-20	6,000	5,969
Newquay & St Columb	St Columb Major	NSC204	A3079 Carnanton Road Cross Putty streetlighting feasibility/ design	2	09/03/2020	9. Scheme Complete				N/A	Oct-20	5,000	2,845
Newquay & St Columb	Newquay	NSC212	Treloggan Road Luxon Drive - pedestrian crossing improvements for Bishops School (Feasibility Study)	2	09/03/2020	9. Scheme Complete			Feasibility circulated 1st October 2020 for review. Budget spent £1,810. July 2021 - approval from CNP to proceed with table-top junction including the relocation of triple speed cushions – to be reviewed against overall budget spend.			10,000	1,810
Newquay & St Columb	Newquay	NSC213	Stanways Road Newquay waiting restrictions	2	09/03/2020	8. Site Checks/Traffic Order Completion				Sep-20	Jul-21	3,500	3,496
Newquay & St Columb	Newquay	NSC214	Bedowan Meadows install streetlights	2	09/03/2020	8. Site Checks/Traffic Order Completion				Sep-20	Sep-21	6,000	8,730
Newquay & St Columb	Newquay	NSC215	Narrowcliff waiting restrictions	2	09/03/2020	8. Site Checks/Traffic Order Completion				Sep-20	Jul-21	18,000	5,000
Newquay & St Columb	Newquay	NSC216	Tolcarne Road mandatory cycle lane	2	09/03/2020	9. Scheme Complete			Experimental Traffic Regulation Order came into force from 03 Sep 2020 for a period of 18 months. CNP allocation of £3500 used, with CC funding the additional costs associated with the scheme.	Sep-20	Sep-20	3,500	3,500
Newquay & St Columb	Newquay	NSC217	Jubilee Street and Gover Lane waiting restrictions	2	09/03/2020	Scheme Abandoned			Significant objection at statutory consultation stage	Sep-20	Jun-21	5,000	3,690
Newquay & St Columb	Newquay	NSC218	Trevose Avenue waiting restrictions	2	09/03/2020	Scheme Abandoned			Significant objection at statutory consultation stage	Sep-20	Jun-21	6,000	3,404
Newquay & St Columb	Newquay	NSC219	Tower Road waiting restrictions review	2	09/03/2020	8. Site Checks/Traffic Order Completion				Sep-20	Jul-21	5,000	2,993
Newquay & St Columb	Newquay	NSC220	Alma Place limited waiting bays	2	09/03/2020	8. Site Checks/Traffic Order Completion				Sep-20	Jul-21	3,500	2,141
Newquay & St Columb	Newquay	NSC221	Sydney Road One Way and waiting restrictions	2	09/03/2020	8. Site Checks/Traffic Order Completion			*Cost increase due to electrical works (sign illumination) and line removal for revised junction priority. 20/05/2020 Cost increase has been approved by relevant CNP members.	Sep-20	Sep-21	3,500	8,618
Newquay & St Columb	Newquay	NSC301	Pentire - Tregunnel Hill & Riverside Crescent Newquay waiting restrictions	3/ 4	06/04/2021	On Hold			To be considered under any future CNP programme, due to lack of budget.	N/A	N/A	5,000	3,954
Newquay & St Columb	Newquay	NSC302	Beachfield Avenue Newquay One Way system	3/ 4	06/04/2021	6. Programming				Dec-21	Sep-22	12,000	5,180

Community Network Area	Parish	Scheme Ref No	Scheme Title	Year (1-4)	Scheme Brief Issued to CORMAC	Current Status (0 not started 9 scheme complete)	RAG Status (Red Amber Green)	Risk	Comment	Proposed Consultation Date	Estimated Delivery Start Date	Estimated Scheme Value (£) from CNP Scheme Brief	Committed/ Completed (£)
Newquay & St Columb	St Columb Major	NSC303	Hill Crest Close/ Higher East Street St Columb Major streetlights	3/ 4	06/04/2021	6. Programming				Nov-21	Aug-22	12,000	12,000
Newquay & St Columb	Newquay	NSC304	Trebarwith Crescent Newquay Overnight Camping restriction	3/ 4	06/04/2021	6. Programming				Dec-21	Sep-22	10,000	5,255
Newquay & St Columb	St Columb Major	NSC305	Trelawney Parc St Columb Major Streetlighting	3/ 4	06/04/2021	6. Programming				Nov-21	Aug-22	10,000	10,000
Newquay & St Columb	Newquay	NSC306	Arundel Way waiting restrictions	3/ 4	06/04/2021	Withdrawn from CNP Process			To be considered under any future CNP programme, due to lack of budget.	N/A	N/A	8,000	5,569
Newquay & St Columb	Newquay	NSC307	Glamis Road Newquay waiting restrictions	3/ 4	06/04/2021	6. Programming				Dec-21	Sep-22	5,000	2,349
Newquay & St Columb	Mawgan In Pydar	NSC309	St Mawgan waiting restrictions	3/ 4	06/04/2021	Withdrawn from CNP Process			To be considered under any future CNP programme, due to lack of budget.	NA	N/A	7,500	8,342
Newquay & St Columb	Colan	NSC310	Quintrell Road West Quintrell Downs waiting restrictions	3/ 4	06/04/2021	Withdrawn from CNP Process			To be considered under any future CNP programme, due to lack of budget.	NA	N/A	4,500	6,079
Newquay & St Columb	Newquay	NSC311	Tredour Road Newquay waiting restrictions	3/ 4	06/04/2021	6. Programming				Dec-21	Sep-22	5,000	2,599
Newquay & St Columb	Newquay	NSC314	Mellanvrane Lane Newquay waiting restrictions	3/ 4	06/04/2021	Withdrawn from CNP Process			To be considered under any future CNP programme, due to lack of budget.	N/A	N/A	4,500	3,442
Newquay & St Columb	Newquay	NSC317/ NSC313	Trenance Lane Newquay waiting restrictions	3/ 4	06/04/2021	6. Programming				Dec-21	Sep-22	2,500	3,002